



The City of Sparks
OVER \$50,000 CHANGE ORDER

CHANGE ORDER NO.: 1
PROPOSED COUNCIL DATE: August 22, 2016

PROJECT: 2017 Street Rehabilitation, Unit 1, Bid # 16/17-001, PWP No. WA-2016-166

CONTRACT NO.:

ACCOUNT NUMBER/PROJECT/SUB-PROJECT: 604140 17-0500A

Summary Of Actual Revisions To Work Or Materials: Existing subgrade is unsuitable for paving. This change will treat the existing subgrade with 3% cement. An additional mobilization will be needed due to the timing at both locations.

Cost Breakdown:

Item No.	Description	Unit Price	Quantity	Days (+/-)	Total Cost (+/-)
1	Capurro Way	0.83	53,000 sf	+ 2	\$ 43,990.00
2	Gault, Sue, Adel Way	0.85	89,000 sf	+ 3	\$ 75,650.00
3	Mobilization	\$4,000.00	1 EA	0	\$ 4,000.00
Total Days/Cost to Contract				+ 5	\$ 123,640.00

We the undersigned Contractor have given consideration to the proposed Change Order and hereby agree if this Change Order Proposal is approved, we will provide all Labor, Equipment, and Materials necessary for the work as described, and will accept as full payment, the prices shown above.

Accepted By: [Signature]
Project Manager 8/1/2016
Title Date


Recommended By: [Signature] 8/1/2016
Andy Echeita Date
Capital Projects Coordinator

Approved By: [Signature] 8/2/2016
Jon Ericson P.E. P.T.O.E Date
City Engineer

Approved By: [Signature] 08/02/2016
Steve Driscoll, ICMA-CM Date
City Manager

Approved to as Coding/Funding:
[Signature] 8/2/16
Jennifer Parmenter Date
(budget adj pending)

Council Date: 8/22/2016



SPANISH SPRINGS
CONSTRUCTION, INC.

August 1, 2016

To: Andy Echeita – City of Sparks
Regarding: 2017 Street Rehabilitation, Unit 1
Subject: Change Order Request

Spanish Springs Construction, Inc. (SSC) requests a change order or force account authorization on the aforementioned project for the following additional items:

Cement treating the existing pulverized materials in the following streets (3% cement @ 6" thick). The following prices reflect performing all work on a single mobilization. If two mobilizations are requested (one for Capurro Way, and one for the remainder) an additional cost is provided:

Street Name	Appoxmimate Quantity	Unit Price	Total
Capurro Way	53,000 SF	\$0.83	\$43,990.00
Gault Way, Sue Way, Adel Way	89,000 SF	\$0.85	\$75,650.00
Add 1 EA Mobilization for CTB and Paving	1 EA	\$4,000.00	\$4,000.00
Total			\$123,640.00

If you have any questions, please call me at (775) 425-4000.

Sincerely,

Leslie E. Skinner
Project Manager
Spanish Springs Construction, Inc.